

Record of repair of bell-frame and bell retuning

Redgrave St Mary
November 2017 to February
2019

Albert Driver's legacy



Rang the bells for 80
years



Left £142,000 in his will to
refurbish the bell
installation

Nicholson Engineering of
Bridport were commissioned
to repair the bell-frame,
provide completely new bell
ringing equipment, and
retune the bells

To do that the massive bell-frame and six
bells

had to go to the factory – the work took
from November 2017 until January 2019

Removing the bells



Bells down through 50 feet



Bells waiting to load on transport

Removing the trusses



Trusses went down through 3 trapdoors

The bell-frame comes apart like a huge flat pack




Smaller trusses were manhandled into porch

Then truck was loaded with
teleporter
and away to the factory at
Bridport



Bell frame was reassembled in factory
to assess what repairs were needed



It took 14 months to repair

- One third of all timber replaced
- Most of the 174 joints reassembled
- 56 steel brackets all truss junctions
- 4 corner posts added with massive brackets
- Steel base frame made for setting into walls
- All bolted to the steel base frame
- Bells re-tuned on vertical lathe
- Made new headstocks, bearings, stays, sliders, wheels, pulley blocks, clappers

Before tuning showing strike
on No 2




All 6 bells tuned on vertical lathe



Repaired frame rebuilt in factory



Items not present on repaired frame



Flagpole fitting
bolt
South end of E2
(Evidence of
pole hole in roof
but
predates any
photos)



Repair of 1886 bell
No 3
South end W2
Headstock broke
and bell
fell off
Repair or
strengthening L
shaped bracket date
unknown at join E2



Bell crowns before headstocks
fitted
all remain but not completely
visible



Bell No2 headstock before galvanising



Bell underside
showing
4 headstock bolts
and clapper hole


Bell chamber floor repaired



15 holes for beams & padstones



Hole cut and shuttered



Padstone poured in 40N bag mix

Used 2 teleporters to unload



Bells waiting outside



Trusses in porch showing joints



Ready to go
through interior tower door



Lifting gear using steel lifting beam

Rope gin wheel
2 manual chain
blocks
Electric chain
hoist

Gin wheel lifted chain
blocks
Chain block lifted electric
hoist



Bells in safe storage 1 floor up



Components into silence chamber



Wheels, sliders, stays,
pulley blocks



Wheels,
steel angle & corner
brackets

Then grillage girders to bell chamber



Grillage assembled then grouted
and waited to set




First truss through hatches



First truss in place



Frame ready to take bells



Centre truss goes in when all bells are in bell chamber

New corner posts & steel brackets



Historical note: The bell frame was a classical Elphick type W which did not have corner posts.

Bell coming up



Positioning the bells




No2 bell complete



Slider and clapper in place



All in place except ropes



Hand testing the bells



Installation complete



Nicholson's testing ringing up



Then a ring

